

# Copper Brute II Start Up Sheet

Test Date \_\_\_\_\_ Job Location \_\_\_\_\_

Model Number \_\_\_\_\_ Serial Number \_\_\_\_\_

Fuel Type \_\_\_\_\_

Check For Proper Start Up Sequence ☐

Blowers

☐

Gas Valves

☐

Safety Valve

☐

Gas Pressure Switches

☐

Ignitor(s)

☐

Bypass Operation

☐

Static Gas Inlet Pressure

☐

Firing Gas Inlet Pressure

☐

In. Press All Boilers Firing

☐

Gas Valve 1 Out Pressure

☐

Gas Valve 1A Out Pressure

☐

Gas Valve 2 Out Pressure

☐

Gas Valve 3 Out Pressure

☐

Gas Valve 3A Out Pressure

☐

Gas Valve 4 Out Pressure

☐

Low Water Cut Off

☐

Flow Switch

☐

Aquastat

☐

High Limit

☐

Smooth Ignition

☐

Pump Operation

☐

Proper Lockout Operation

☐

Carbon Dioxide %

☐

Oxygen %

☐

Carbon Monoxide PPM

☐

Stack Temperature °F

☐

Combustion Efficiency %

☐

Control Settings

Operation Mode

☐

Man Reset High Limit

☐

Auto High Limit

☐

Boiler Temp Control Set

☐

NOTES:



200 Lafayette St.  
Middleville, MI 49333  
Warranty: (800) 531-2111

[www.BradfordWhite.com](http://www.BradfordWhite.com)

Litho in U.S.A. © Bradford White 1602 Document 1338-BW