

Brute Mini Start Up Sheet

Test Date_____ Job Location_____

Model Number_____ Serial Number_____

Fuel Type_____

Check For proper Start Up Sequence ☐

Draft Hood/Vent Damper ☐

Gas Valve ☐

Safety Valve ☐

Ignitor/Thermocouple ☐

Cold Boiler Water Pressure ☐

Static Gas Inlet Pressure ☐

Firing Gas Inlet Pressure ☐

All boilers Firing Inlet Pressure ☐

Gas Valve Outlet Pressure ☐

High Fire/Low Fire Operation ☐

Low Water Cut Off ☐

Aquastat ☐

High Limit ☐

Flow Switch ☐

Pump Operation ☐

Proper Lock Out Operation ☐

Carbon Dioxide % ☐

Oxygen % ☐

Carbon Monoxide PPM ☐

Stack Temperature ☐

NOx PPM ☐

Combustion Efficiency % ☐

CONTROL SETTINGS

Aquastat ☐

High Limit ☐

NOTES:



200 Lafayette St.
Middleville, MI 49333
Warranty: (800) 531-2111

www.BradfordWhite.com

Litho in U.S.A. © Bradford White 1602 Document 1337-BW