

Copper Brute II Start Up Sheet

Test Date _____ Job Location _____

Model Number _____ Serial Number _____

Fuel Type _____

Check For Proper Start Up Sequence

| | | | |
|------------------------------|--------------------------|--------------------------|--------------------------|
| Blowers | <input type="checkbox"/> | Low Water Cut Off | <input type="checkbox"/> |
| Gas Valves | <input type="checkbox"/> | Flow Switch | <input type="checkbox"/> |
| Safety Valve | <input type="checkbox"/> | Aquastat | <input type="checkbox"/> |
| Gas Pressure Switches | <input type="checkbox"/> | High Limit | <input type="checkbox"/> |
| Ignitor(s) | <input type="checkbox"/> | Smooth Ignition | <input type="checkbox"/> |
| Bypass Operation | <input type="checkbox"/> | Pump Operation | <input type="checkbox"/> |
| Static Gas Inlet Pressure | <input type="checkbox"/> | Proper Lockout Operation | <input type="checkbox"/> |
| Firing Gas Inlet Pressure | <input type="checkbox"/> | Carbon Dioxide % | <input type="checkbox"/> |
| In. Press All Boilers Firing | <input type="checkbox"/> | Oxygen % | <input type="checkbox"/> |
| Gas Valve 1 Out Pressure | <input type="checkbox"/> | Carbon Monoxide PPM | <input type="checkbox"/> |
| Gas Valve 1A Out Pressure | <input type="checkbox"/> | Stack Temperature °F | <input type="checkbox"/> |
| Gas Valve 2 Out Pressure | <input type="checkbox"/> | Combustion Efficiency % | <input type="checkbox"/> |
| Gas Valve 3 Out Pressure | <input type="checkbox"/> | Control Settings | |
| Gas Valve 3A Out Pressure | <input type="checkbox"/> | Operation Mode | <input type="checkbox"/> |
| Gas Valve 4 Out Pressure | <input type="checkbox"/> | Man Reset High Limit | <input type="checkbox"/> |
| | | Auto High Limit | <input type="checkbox"/> |
| | | Boiler Temp Control Set | <input type="checkbox"/> |

NOTES:



200 Lafayette St.
Middleville, MI 49333
Warranty: (800) 531-2111

www.BradfordWhite.com

Litho in U.S.A. © Bradford White 1602 Document 1338-BW